



INSTALLATION CHECKLIST

In order to validate the warranty on your compressor, Peerless Products required this checklist be completed and kept for reference.

INSPECT FOR DAMAGE

- Carefully inspect the unit for damage that may have occurred during shipping. If damage has occurred, it should be noted on the freight carrier's bill of lading. (The manufacturer of this product is in no way responsible for damage or losses resulting from damage during shipping. All claims must be filed through the carrier's claim department.)

LOCATION AND INSTALLATION OF COMPRESSOR

- Compressor is installed over 18" from any wall
- There is more than 12" from the top of the compressor pump to the ceiling
- The compressor is located in a well ventilated area
- For workshops under jurisdiction of OHS; OHS required compressors to be anchored to the floor.
 - 3 leg bolts are hand tightened to the floor
 - 1 leg bolt left loose
 - Use a level and shims to ensure the compressor top plate is perfectly level
- Mount compressor on anti-vibration/mounting pads. Failure to do so will cause premature tank levels and void warranty.

ELECTRICAL

- Electrical connections must be made by licenced electrician
- Use the wiring instructions to make electrical connections
- Ensure the correct gauge wire is used based on the Amp draw and distance to the circuit breaker box
 - Distance to circuit box: _____
 - Gauge wire used from box to compressor: _____
 - Amp rating for circuit breaker: _____
- Check Volts before compressor is started up:
 - Single Phase: _____ -Three Phase: L1:L2 _____ L1:L3 _____ L2:L3 _____
- Check Amps and Volts at start up:
 - Single Phase Volts: _____ -Three Phase Volts: L1:L2 _____ L1:L3 _____ L2:L3 _____
 - Single Phase Volts: _____ -Three Phase Amps: L1:L2 _____ L1:L3 _____ L2:L3 _____
- Check Amps and Volts at maximum pressure before the compressor shuts off:
 - Single Phase Volts: _____ -Three Phase Volts: L1:L2 _____ L1:L3 _____ L2:L3 _____
 - Single Phase Volts: _____ -Three Phase Amps: L1:L2 _____ L1:L3 _____ L2:L3 _____

COMPONENT FUNCTION

- Be sure the pump unloads pressure, either at shut down if it is a Mechanical Unloader or immediately at start up if it is an Electronic Head Unloader.

THREE PHASE UNITS ONLY

- Check rotation of the flywheel. Be sure its rotation matches the direction of the arrow which refers to the top loop of the belt(s).